

DUSTRUNNER · DESIGN DECISION RECORD

DustRunner recommendations accepted

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	DRN-DDR-002	Version	0.1
Status	Draft	Date	2026-09-25
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/dustrunner		
Source	docs/decisions/0002-recommendations-accepted.md @ e7d38e6		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-09-25	Amish Chadha	Record Amish's acceptance of the TRL 3 review recommendations and the items that remain open

0002: Recommendations accepted

- **Date:** 2026-09-25
- **Status:** accepted for items N1 to N3; item O1 remains proposed

■ Context

The TRL 3 review note (docs/REVIEW.md , session 2026-09-25, TRL 3) listed four items as "Proposed, awaiting Amish". Three came from the calculations in DRN-CAL-001 v0.1 and each carried a recommendation; the fourth, the pilot site and co-design partner, carried none. On 2026-09-25 Amish wrote: "i accept all your recommendations, go with them across all repos." Every item with a recommendation is therefore decided in favor of that recommendation. The item without one stays open. The TRL 2 items were already decided in DRN-DDR-001 (D1 to D12).

TRL 4 (building, testing, measuring, purchasing) remains on hold by Amish's instruction, so any part of a decision that needs TRL 4 work is recorded as decided but on hold.

■ Options considered

The options for each item are those listed in docs/REVIEW.md (session 2026-09-25, TRL 3, "Proposed, awaiting Amish", items 2 to 4).

■ Decision

Table 1. Newly decided items.

#	Item	Decision	What changed in the repo
N1	Start wind limit (R9)	Option (b): start a run only below 6 m/s at the dock anemometer and keep 8 m/s as the abort limit; revisit once friction is measured. Decided by Amish, 2026-09-25: go with recommendation.	R9 target restated in DRN-REQ-001 v0.4. Firmware rule described in DRN-PRC-001 v0.4. DRN-CAL-001 v0.2 adds [C13]: traction margin 1.33 at 6 m/s (friction 0.4), up from 1.10 at 8 m/s; 1.00 at friction 0.3. R9 stays at risk. The friction measurement is TRL 4 and on hold.
N2	Row-entry wheel load (R10)	Option (a): restate R10 to allow about 75 N per wheel for the brief row-entry transient, subject to the module maker's frame guidance; no landing strip, preload unchanged at 70 N. Decided by Amish, 2026-09-25: go with recommendation.	R10 target restated in DRN-REQ-001 v0.4 (60 N steady, 75 N transient). The 72 N transient [C2] now meets it: R10 moves from at risk to met on paper. No geometry change.
N3	Cost contingency (R13)	Keep budget_usd at \$500 for now and decide on a contingency once quotes exist. Decided by Amish, 2026-09-25: go with recommendation.	budget_usd unchanged at \$500. R13 stays at risk (\$500.00 against \$500). Requesting quotes is purchasing, TRL 4 work, and on hold.

Table 2. Item that remains open (no recommendation was made).

#	Item	Status
01	Pilot site and co-design partner: a solar pumping farm, a mini-grid operator or a university test array	Proposed, awaiting Amish

■ Consequences

- Requirement status (DRN-CAL-001 v0.2, Table 8): 7 met, 4 at risk (R4, R9, R11, R13), 0 not met, 4 not verifiable at TRL 3 (R2, R3, R6, R15). Before: 6 met, 5 at risk.
- DRN-REQ-001, DRN-PRC-001 and DRN-CAL-001 are each revised by one minor version. `docs/04-calcs/sizing.py` gains the start limit and the restated R9 and R10 checks.
- The model, BOM and drawing DRN-DWG-001 are unchanged in geometry and price; the drawing stays at Rev P1 and was re-rendered.
- No cross-repo actions arise: DustRunner uses its own pack and no shared module.
- TRL stays at 3. Nothing in this record authorizes building, testing or purchasing.